(61)

COMPLETION REPORT

1. Name of Work : IMPROVEMENTS OF ROADS & DRAINS AT KALAHASTI NAGARA OPP.TO KALIYAMMA TEMPLE 6TH CROSS ROAD L/S DASARAHALLI IN W.NO.15

2. Sanctioned Estimate No. & Dt : EE/DD/TS/354/12-13 Dt:- 31.01.13

3. Head of Account which is Chargeable : P. Code. 1771

4. Work Order No. & Dt : EE/DD/WO/50/13-14 Dt:- 19/7/13

5. Name of Contractor : SRI.R.MANGALARAJU

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 1802/13-14

8. Check measurement of the Asst. : M.B. No. 1802/13-14 Page No. 36 To 40

Asst. Exe. Eng. / Exe. Eng : Page No. 36 TO 40

9. Name of the Office / Official incharge of the work : AEE (DSD)

10. a) Asst. Engineer : Sri. N.C. Vanathaiah AE

b) Asst. Exe. Engineer : Sri. Roopa Swamy AER

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.95	18,80,000 1804902=00	—	1900?8=00 95,000

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
T. Dasarahalli, SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
ACCOUNTS SUPTD. ( )
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore 57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.